BRUHATH BENGALURU MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drain & RCC Culverts at 1st Main Road, Cross roads & surrounding area, Muneshwara Nagara in Ward No.05
2	Sanctioned Estimate Cost	:	66.00 Lakhs
3	Head of Account	:	P-3736, Development of Kempegowda Park Ward No.13 Mallasandra
4	Administrative Approval	:	AS/EE(BTP)/113/2019-20, Dt:16.03.2020
5	Work Code	:	005-20-000078
6	Technical Sanction	:	TS/SE(YNK)/45/2019-20, 16.03.2020
7	Approval to Estimate	:	
	c) Name of the Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Limited.
	d) Agreement No & Date	:	EE/BTP/BBMP/AG/241/2019-20, Dt:21.03.2020
8	Work Order No & Date	:	BBMP/EE/BTP/WO/241/2019-2020, Dt:21.03.2020
9	Date of Commencement	:	60 Days
10	Scheduled Date of Completion	:	20-05-2020
11	Time Extension if any	:	Lawdown period.
12	Actual Date of Completion	:	15/06/2020
13	Delay in Execution of Work	:	25 days
14	e) Amount as per Sanctioned Estimate	:	66.00 Lakhs
	f) Amount as per Actual Expenditure	:	6592715.79
	g) Excess Sanctioned Amount	:	-
	h) Savings Sanctioned Amount	:	5962.05
15	Name of the Officials in Charge of Work	:	———
	c) Assistant Engineer	:	Sri Mahantesh
	d) Assistant Executive Engineer	:	Sri. Sridhar. B.S

Certificate:-

b) *Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.*

Assistant Engineer
Ward No.05

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಡರಾಯನಪುರ ವಿಭಾಗ ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.

Assistant Executive Engineer
Byatarayanapura Sub-Division

Scanned with CamScanner